

**EASTERN POWER DISTRIBUTION COMPANY OF A.P.LIMITED**  
**CORPORATE OFFICE :: VISAKHAPATNAM**  
**INFRASTRUCTURE CREATED UNDER RGGVY SCHEME AS ON 31.07.2010**

| Sl. No                   | Circle                     | Contractor                     | Agt.No.  | Description of work     | Agt Qtys    | Revised qtys   | Cumulative Ach as on 30.06.2010 | Progress during July, 2010 | Cumulative Ach as on 31.07.2010 | % Progress Achieved |
|--------------------------|----------------------------|--------------------------------|----------|-------------------------|-------------|----------------|---------------------------------|----------------------------|---------------------------------|---------------------|
| 1                        | Srikakulam (20/2006-07)    | M/s. ICSA (India) Ltd.         | 20/06-07 | 6.3 KV Line (Km)        | 1292        | 621.86         | 582.600                         | 0                          | 582.600                         | 94%                 |
|                          |                            |                                |          | LT line (Km)            | 1040        | 933.87         | 884.00                          | 5                          | 889.00                          | 95%                 |
|                          |                            |                                |          | S-Ph 15 KVA DTRs        | 1615        | 3225           | 3116                            | 21                         | 3137                            | 97%                 |
| 2                        | Vizianagaram (16/2006-07)  | M/s. Katakam contractors       | 16/06-07 | 6.3 KV Line (Km)        | 867         | 550            | 440.51                          | 0                          | 440.509                         | 80%                 |
|                          |                            |                                |          | LT line (Km)            | 630         | 1044           | 899.75                          | 0                          | 899.754                         | 86%                 |
|                          |                            |                                |          | S-Ph 15 KVA DTRs        | 1577        | 2000           | 2014                            | 0                          | 2014                            | 101%                |
| 3                        | Visakhapatnam (29/2006-07) | M/s. HPC Electricals Ltd.      | 29/06-07 | 11 KV Line (Km)         | 120         | 2.2            | 1.788                           | 0                          | 1.788                           | 81%                 |
|                          |                            |                                |          | 6.3 KV Line (Km)        | 723.5       | 594            | 587.406                         | 0                          | 587.406                         | 99%                 |
|                          |                            |                                |          | LT line (Km)            | 470.5       | 857            | 809.817                         | 0                          | 809.817                         | 94%                 |
|                          |                            |                                |          | S-Ph 15 KVA DTRs        | 561         | 993            | 1027                            | 0                          | 1027                            | 103%                |
|                          |                            |                                |          | 3-Ph 25 KVA DTRs        | 233         | 14             | 11                              | 0                          | 11                              | 79%                 |
| 4                        | Visakhapatnam (28/2006-07) | M/s Katakam Contractors        | 28/06-07 | 11 KV Line (Km)         | 120         | 0.9            | 1.920                           | 0                          | 1.920                           | 213%                |
|                          |                            |                                |          | 6.3 KV Line (Km)        | 723.5       | 481            | 625.642                         | 0                          | 625.642                         | 130%                |
|                          |                            |                                |          | LT line (Km)            | 470.5       | 782            | 874.569                         | 0                          | 874.569                         | 112%                |
|                          |                            |                                |          | S-Ph 15 KVA DTRs        | 562         | 1271           | 1346                            | 0                          | 1346                            | 106%                |
|                          |                            |                                |          | 3-Ph 25 KVA DTRs        | 233         | 10             | 10                              | 0                          | 10                              | 100%                |
| 5                        | Rajahmundry (09/2008-09)   | M/s Katakam Contractors        | 09/08-09 | 6.3KV line              | 585         | 385            | 239.91                          | 180.03                     | 419.94                          | 109%                |
|                          |                            |                                |          | LT line                 | 660         | 822            | 544.47                          | 318.91                     | 863.38                          | 105%                |
|                          |                            |                                |          | S-Ph 15KVA DTRs         | 1328        | 953            | 866                             | 683                        | 1549                            | 163%                |
| 6                        | Eluru (14/2006-07)         | M/s Rajyalaxmi Cement Products | 14/06-07 | 6.3 KV Line (Km)        | 827         | 322            | 264.17                          | 0.0                        | 264.17                          | 82%                 |
|                          |                            |                                |          | LT line (Km)            | 745         | 975            | 1127.80                         | 0.0                        | 1127.80                         | 116%                |
|                          |                            |                                |          | S-Ph 15 KVA DTRs        | 1654        | 1400           | 1513                            | 0                          | 1513                            | 108%                |
| <b>TOTAL FOR APEPDCL</b> |                            |                                |          | <b>11 KV Line (Km)</b>  | <b>240</b>  | <b>3</b>       | <b>3.71</b>                     | <b>0</b>                   | <b>3.71</b>                     | <b>120%</b>         |
|                          |                            |                                |          | <b>6.3 KV Line (Km)</b> | <b>5018</b> | <b>2953.86</b> | <b>2740.24</b>                  | <b>180.03</b>              | <b>2920.27</b>                  | <b>99%</b>          |
|                          |                            |                                |          | <b>LT line (Km)</b>     | <b>4016</b> | <b>5413.87</b> | <b>5140.41</b>                  | <b>323.91</b>              | <b>5464.32</b>                  | <b>101%</b>         |
|                          |                            |                                |          | <b>S-Ph 15 KVA DTRs</b> | <b>7297</b> | <b>9842</b>    | <b>9882</b>                     | <b>704</b>                 | <b>10586</b>                    | <b>108%</b>         |
|                          |                            |                                |          | <b>3-Ph 25 KVA DTRs</b> | <b>466</b>  | <b>24</b>      | <b>21</b>                       | <b>0</b>                   | <b>21</b>                       | <b>88%</b>          |